Applicator'	's name	& conta	ct details		



COSHH ASSESSMENT			
Health & Safety form reference			
Date issued			
Date revised			

1: GENERAL INFORMATION						
PROJECT NAME		CONTRACT No				
SITE ADDRESS						
ACTIVITY DESCRIPTION	Application of cleaning gel					
COSHH ASSESSMENT No.		DATE LAST REVIEWED				

2: HAZARDS ASSOCIATED WITH THE SUBSTANCE: Metaclear / Oxiclear						
Risk level	Description		Mitigation			
Low	Skin irritation in contact with the gel : Handling.	Wear gloves. Rinse the skin.				
Medium	Contact with domestic animals		Keep animals indoors.			
Significant	Damage to ropes & harnesses.					
	Ingestion		Keep away from children.			
	Electric shock : Contact of a spray pole with overhead electrical cable.		Awareness of the location of the grid power supply.			
High	Contact with eyes: Disconnecting a hose before releasing residual pressure.		Release residual pressure at the pole. Keep the face protection on until all pipes are disconnected.			
	Contact with eyes: When opening /transfering the content of the container.		Wear eye protection before opening a can and throughout the works.			

3: RISK LEVEL = SEVERITY X LIKELIHOOD: ✓						

Αp	pli	cator	's	name	&	contact	detail	ls
----	-----	-------	----	------	---	---------	--------	----





4: DESCRIBE TASK	Application of Metaclear / Oxiclear gel to masonry / timber					
Job size	Small	Medium	Large	Very large		
Job duration	Up to ½ day	One day	Three days	One week +		
Type of treatment	Elemental : Sills / cornices low level	Elemental high level	Wall covering ground access	Wall covering mechanical platform		
Application method	Hand brush / mini roller	Low pressure spray	Low pressure roller	Fan jet brush		
Body strain	Low : Non repetitive / strenuous tasks at ground level	Medium : Brushing / extensive extended pole spraying	Significant : Repeated ladder access / deep brushing	High: Exposed conditions scraping / brushing		
Grading for the task						

6: CONTROL MEASURES						
Who is affected?						
CONTROL MEASURES		PPE REQUIRED				
Monitor Usage & ex		Hair protection	During Application			
	dividual properties on completion of work	Eye protection	During Application			
Do not leave unatte Do not allow domes Dispose of waste m	stic animals on wet ground	Face protection	During Application			
Dispose of waste in	laterial correctly	Gloves	During Application			
OTHER MEASURES	Ensure rated connectors are in use.	Waterproof shoes	During Application			
	Release pressure before disconnecting hoses	Clothing	Overalls			

7: SIGNATURE			
ASSESSED BY	SIGNED	DATE	